TIME EXTENSION PROPOSAL

Sl No	Item	Description	Remarks
1	Name of the Work	Construction and Improvements of Culvert in ~~Roads~~ Rajanath road pipe line in mallasandra in ward No-13.	
2	Estimate Cost	10.10 lakhs	
3	Job Code	013-18-000108	
4	A/S No	BBMP/EE/DD/AS/683/17-18 dt 28/2/17	
5	T/S No	BBMP/EE/DD/TS/601/17-18/28-2-17	
6	Work order/Agreement No	EE/DD/WO/338/2018-19 dt- 21-2-2019	
7	Tender Premium	884389-00	
8	Stipulated Time for Completion of Work	90 days	
9	Targeted monthly progress	294796-00	
10	Progress Achieve till date	Work completed	
11	Reasons for delay	Site problem. and Traffic	
12	Time extension requested	yes	
13	Asst. Executive Engineer recommendation	Time extension may be granted without penalty	
14	Executive Engineer recommendation	Time extension may be granted	
15	Chief Engineer recommendation	As recommended by the above) Co is granted	
16	Time extension granted		
17	Conditions imposed if any		

Assistant Engineer
Ward no.13

Asst.Executive Engineer
Shettyhalli sub division

Executive Engineer
Dasarahalli Division

Scanned by CamScanner